

प्रपत्र
कब्रिस्तान की घेराबंदी के संबंध में प्रगति प्रतिवेदन

जिला :- नालन्दा।

माह :- दिसम्बर, 2013

क्रमांक	जिला का नाम	कुल कब्रिस्तान	ली गयी योजना			पूर्ण योजनाओं की संख्या			लंबित योजनाओं की संख्या	अबतक कुल आवंटित राशि (करोड़ में)			व्यय की गई राशि (करोड़ में)		
			जिला पदाधिकारी द्वारा	स्था०क्षे०अभि०सं० द्वारा	कुल	जिला पदाधिकारी द्वारा	स्था०क्षे०अभि०सं० द्वारा	कुल		जिला पदाधिकारी द्वारा	स्था०क्षे०अभि०सं० को	कुल	जिला पदाधिकारी द्वारा	स्था०क्षे०अभि०सं० द्वारा	कुल
<u>1</u>	<u>2</u>	<u>3</u>	<u>4</u>	<u>5</u>	<u>6</u>	<u>7</u>	<u>8</u>	<u>9</u>	<u>10</u>	<u>11</u>	<u>12</u>	<u>13</u>	<u>14</u>	<u>15</u>	<u>16</u>
1	नालन्दा।	565	397	34	431	373	28	401	30	18.940	3.100	22.040	18.615	1.193	19.808

जिला पदाधिकारी,
नालन्दा।

Urban Development & Housing Department

DM/ULB

State Plan (Physical)

Sl. No.	Type of Schemes	Schemes Pending on 01-04-13	Schemes taken during Financial Year	Total Schemes Taken	Schemes Completed during reporting month	No. of Pending Schemes
1	2	3	4	5	6	7
1	Road	4	1	5	3	2
2	Road and drainage	13	71	84	11	73
3	Water Supply	0	0	0	0	0
4	Drain	1	5	6	0	6
5	Park	3	2	5	2	3
6	Civic Amenities	10	12	22	9	13
7	Rain Basera	0	0	0	0	0
	TOTAL :-	31	91	122	25	97

**Inc. Officer,
Dist. Dev Sec,
Nalanda.**

RASHTRIYA SAMVIKASH YOJANA

Financial & Physical Progress Report

Name of District :- NALANDA

Month :- December, 2013

Name of Sector & Code :-

[Rs. Lakh]

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
01. Road & Bridge										
1	Const. of Road from N.H 82 to Kulti Jiyar	R.W.D, Biharsharif.	2 Km	1	C	11.884	11.884	11.884	1.783	Complete
2	Renovation of Noorsarai Nalanda Road	R.W.D, Biharsharif.	3.0 Km	1	C	17.850	17.848	17.848	2.678	Complete
3	Const. of Road from Bihar Rajgir to Dhanchui Village	R.W.D, Biharsharif.	3.0 Km	1	C	16.810	16.807	16.750	2.522	Complete
4	Const. of Road from Sakri river to ChhachuBigha	R.W.D, Biharsharif.	3.0 Km	1	C	19.900	19.895	19.850	2.985	Complete
5	Const. of Road from Tharthari to Bari Chhariari	R.W.D, Hilsa.	2.5 Km	1	C	21.250	21.246	21.240	3.188	Complete
6	Const. of Bihar - Ekangersarai Road to Madanpur	R.W.D, Hilsa.	3.6 Km	1	C	16.998	16.998	16.998	2.550	Complete
7	Const. of Road from N.H 31 to Sirnawan	R.W.D, Hilsa.	3.0 Km	1	C	19.120	19.119	18.971	2.868	Complete
8	Const. of Road from Nagarnausa to Diawan	R.W.D, Hilsa.	3.0 Km	1	C	17.850	17.844	17.639	2.678	Complete
9	Const. of R.C.C High level Bridge over Goithwan river near Bhatt Bigha village of Mahalpar, Tetarawan Road	R.W.D-2, Biharsharif.	Bridge	1	D	69.975	69.975	69.975	10.496	Dropped.
10	Const. of Road from Nischalganj to Islampur Road	R.W.D, Hilsa.	10 Km	1	C	84.720	84.720	82.570	12.708	Complete
11	Const. and improvement of roads in municipal area, Biharsharif	R.C.D, Biharsharif.		1	C	120.710	120.710	120.710	18.107	Complete
12	Const. of Bypass Roads in Biharisharif	R.C.D, Biharsharif.		1	C	72.721	72.721	72.721	10.908	Complete
13	Const. of PCC road in Kalyan Bigha	R.C.D, Biharsharif.		1	C	28.450	28.450	28.450	4.268	Complete
14	Const. of rest work of Road in Rukmini Sthan (Black Buddha).	R.W.D, Biharsharif.		1	C	16.756	16.756	16.756	2.513	Complete
15	Const. of Road in Kalyan Bigha Village and in Kalyan Bigha Mahadalit Tola and other adjoining Tolas.	R.C.D, Biharsharif.		1	C	21.869	21.869	21.869	3.280	Complete
16	Const. of P.C.C. Road in Mahadalit Village Ufraul in Rahui Block.	R.W.D, Biharsharif.		1	C	5.480	5.480	5.480	0.822	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
17	Const. of P.C.C. Road in Supasang Dhamauli Road to Supasang High School in Rahui Block.	R.W.D, Biharsharif.		1	C	12.848	12.848	12.848	1.927	Complete
18	Approach Road Girl Middle School, Town Biharsharif.	R.W.D, Biharsharif.		1	C	5.907	5.907	5.907	0.886	Complete
19	Const. of Approach Road to Nagarnausa PHC Building.	R.W.D, Hilsa.		1	C	7.000	5.768	5.758	1.050	Complete
20	Const. of Approach Road to Ben PHC Building.	R.W.D, Biharsharif.		1	C	7.000	4.550	4.550	1.050	Complete
21	Construction of Approach road of S.D.O, Office and Registry Office, Biharsharif.	R.W.D, Biharsharif.		1	C	9.760	9.731	9.731	1.464	Complete
22	Construction of Approach Road in Primary school, Rupaspur (Harnaut).	R.W.D, Biharsharif.		1	C	1.025	1.025	1.025	0.154	Complete
23	Construction of Approach road in PHC Noorsarai.	R.W.D, Biharsharif.		1	C	5.998	5.996	5.996	0.900	Complete
24	चण्डी प्रखंड में चण्डी इंजीनियरिंग कॉलेज के पास धान अधिप्राप्ति केन्द्र तक सड़क निर्माण।	LAEO-2, Biharsharif.		1	C	9.000	7.670	7.670	1.350	Complete
25	जिला परिषद् के सामने के मार्ग की पी0सी0सी0 ढलाई।	DUDA, Nalanda.		1	C	6.480	5.674	5.674	0.972	Complete
Total				25		627.361	621.490	618.870	94.104	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
02. Health										
1	Const. of Bind A.P.H.C	R.W.D, Biharsharif.	1	1	C	6.750	6.749	6.749	1.000	Complete
2	Const. of Kharthuwa A.P.H.C in Harnaut	R.W.D, Biharsharif.	1	1	C	6.750	6.027	6.027	1.000	Complete
3	Const. of Tharthari A.P.H.C	R.W.D, Hilsa.	1	1	C	6.027	6.750	6.750	1.000	Complete
4	Const. of Nalanda A.P.H.C in Silao	R.W.D, Biharsharif.	1	1	C	6.750	6.749	6.720	1.000	Complete
5	Const. of Katarisarai A.P.H.C	R.W.D, Hilsa.	1	1	C	6.750	6.749	6.749	1.000	Complete
6	Const. of Dumarawan A.P.H.C in Biharsharif	R.W.D, Biharsharif.	1	1	C	6.750	6.749	6.749	1.000	Complete
7	Const. of Dahpar A.P.H.C	R.W.D, Biharsharif.	1	1	C	6.750	5.730	5.730	1.000	Complete
8	Const. of Issua A.P.H.C	R.W.D, Biharsharif.	1	1	C	6.740	6.741	6.720	1.000	Complete
9	Const. of Dhanuki A.P.H.C	R.W.D, Biharsharif.	1	1	C	6.750	6.749	6.480	1.000	Complete
10	Const. of Sithaura A.P.H.C	R.W.D, Biharsharif.	1	1	C	6.750	6.749	6.740	1.000	Complete
11	Const. of Murgawan A.P.H.C	R.W.D, Biharsharif.	1	1	C	6.750	6.749	6.749	1.000	Complete
12	Const. of Dewariya A.P.H.C	R.W.D, Biharsharif.	1	1	C	6.750	6.749	6.590	1.000	Complete
13	Const. of Onda A.P.H.C	R.W.D, Biharsharif.	1	1	C	6.750	6.749	6.640	1.000	Complete
14	Const. of Laranpur A.P.H.C	R.W.D, Hilsa.	1	1	C	6.749	6.749	6.749	1.000	Complete
15	Const. of Sardar Bigha A.P.H.C	R.W.D, Hilsa.	1	1	C	6.749	6.749	6.749	1.000	Complete
16	Const. of Wajitpur A.P.H.C	R.W.D, Hilsa.	1	1	C	6.749	6.749	6.749	1.000	Complete
17	Const. of Budhaul A.P.H.C	R.W.D, Biharsharif.	1	1	C	6.750	6.750	6.750	1.000	Complete
18	Const. of Boundary wall and upgradation of Nalanda APHC.	R.W.D, Biharsharif.	1	1	C	23.310	21.640	21.583	1.000	Complete
19	Const. of First Floor in Nagarnausa PHC Building.	R.W.D, Hilsa.	1	1	C	20.000	19.199	18.754	1.000	Complete
20	Construction of Additional Rooms in Noorsarai PHC.	R.W.D, Biharsharif.	1	1	C	7.993	7.993	7.956	1.000	Complete
Total			20	20	0	165.317	161.818	160.683	20.000	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
03. Education										
1	Add. Room Const. in Permashwari Devi Girls High School in Biharsharif	R.W.D, Biharsharif.	1	1	C	7.000	7.000	6.968	1.050	Complete
2	Add. Room Const. in Girls High School in Biharsharif	R.W.D, Biharsharif.	1	1	C	7.000	7.000	7.000	1.050	Complete
3	Add. Room Const. in Nalanda Collegiate High School, Biharsharif	R.W.D, Biharsharif.	1	1	C	7.000	7.000	6.999	1.050	Complete
4	Add. Room Const. in High School Sahokhar in Biharsharif	R.W.D, Biharsharif.	1	1	C	6.580	6.580	6.580	1.050	Complete
5	Add. Room Const. in Jawahar Girls High School Jhingnagar, Biharsharif	R.W.D, Biharsharif.	1	1	C	7.000	7.000	7.000	1.050	Complete
6	Add. Room Const. in Bihar town High School Biharsharif	R.W.D, Biharsharif.	1	1	C	6.580	6.579	6.579	1.050	Complete
7	Add. Room Const. High School, Tungi in Biharsharif	R.W.D, Biharsharif.	1	1	C	6.985	6.985	6.985	1.050	Complete
8	Add. Room Const in R.D.H High School in Rajgir	R.W.D, Biharsharif.	1	1	C	7.000	5.948	5.940	1.050	Complete
9	Add. Room Const in R.B High School in Nalanda	R.W.D, Biharsharif.	1	1	C	7.000	6.999	6.999	1.050	Complete
10	Add. Room Const. in High School Rahui	R.W.D, Biharsharif.	1	1	C	6.986	6.986	6.986	1.050	Complete
11	Add. Room Const. in High School Gavi Etasan	R.W.D, Biharsharif.	1	1	C	6.990	6.990	6.990	1.050	Complete
12	Add. Room Const. in High School Paramara TribhuwanBigha	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
13	Add. Room Const. in High School Prashdiha	R.W.D, Hilsa.	1	1	C	6.605	6.605	6.520	1.050	Complete
14	Add. Room Const. in High School, Noorsarai	R.W.D, Biharsharif.	1	1	C	6.978	6.978	6.978	1.050	Complete
15	Add. Room Const. in High School, Khudaganj	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
16	Add. Room Const. in High School, Murgawan	R.W.D, Biharsharif.	1	1	C	6.260	6.259	6.250	1.050	Complete
17	Add. Room Const. in High School, Amrawati in Bind	R.W.D, Biharsharif.	1	1	C	7.000	5.949	5.949	1.050	Complete
18	Add. Room Const. in High School, Naiyawan	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
19	Add. Room Const. in High School, Soradih in Haranaut	R.W.D, Biharsharif.	1	1	C	7.000	7.000	7.000	1.050	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
20	Add. Room Const. in High School, Dashrathpur in Giriyaik	R.W.D, Biharsharif.	1	1	C	6.940	6.940	6.940	1.050	Complete
21	Add. Room Const. in High School, Birnawan in Chandi	R.W.D, Hilsa.	1	1	C	6.577	6.577	6.555	1.050	Complete
22	Add. Room Const. in High School, Katauna in Katarisarai	R.W.D, Biharsharif.	1	1	C	6.553	6.553	6.553	1.050	Complete
23	Add. Room Const. in High School, Delubigha in Hilsa	R.W.D, Hilsa.	1	1	C	6.977	6.977	6.977	1.050	Complete
24	Add. Room Const. in High School, Karaipasurai	R.W.D, Hilsa.	1	1	C	6.977	6.977	6.970	1.050	Complete
25	Add. Room Const. in High School, Sare	R.W.D, Biharsharif.	1	1	C	7.000	6.999	6.999	1.050	Complete
26	Add. Room Const. in Anusuchit jati Residential Girls High School, Rajgir	R.W.D, Biharsharif.	1	1	C	5.930	5.930	5.930	7.000	Complete
27	Add. Room Const. in Anusuchit jati Residential Boys High School, Rajgir	R.W.D, Biharsharif.	1	1	C	5.910	5.910	5.910	7.000	Complete
28	Add. Room Const. in High School, Sonsa	R.W.D, Biharsharif.	1	1	C	5.853	5.853	5.853	1.050	Complete
29	Add. Room Const. in High School, Husainpur	R.W.D, Biharsharif.	1	1	C	5.930	5.930	5.930	1.050	Complete
30	Add. Room Const. in High School, Giriyaik Adampur	R.W.D, Biharsharif.	1	1	C	6.287	6.287	6.287	1.050	Complete
31	Add. Room Const. in High School, Wadi	R.W.D, Biharsharif.	1	1	C	6.280	6.280	6.280	1.050	Complete
32	Add. Room Const. in High School, Asta	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
33	Add. Room Const. in High School, Makaruta	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.997	1.050	Complete
34	Add. Room Const. in High School, Lodipur, Usmanpur	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.997	1.050	Complete
35	Add. Room Const. in High School, Mai	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
36	Add. Room Const. in High School, Beldar Bigha	R.W.D, Biharsharif.	1	1	C	6.850	6.850	6.850	1.050	Complete
37	Add. Room Const. in High School, Gangti	R.W.D, Biharsharif.	1	1	C	7.000	6.999	6.950	1.050	Complete
38	Add. Room Const. in High School, Eksara	R.W.D, Biharsharif.	1	1	C	5.914	5.914	5.914	1.050	Complete
39	Add. Room Const. in High School, Nirpur	R.W.D, Biharsharif.	1	1	C	7.000	7.000	7.000	1.050	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
40	Add. Room Const. in High School, Nanand	R.W.D, Biharsharif.	1	1	C	6.978	6.978	6.978	1.050	Complete
41	Add. Room Const. in High School, Pawapuri	R.W.D, Biharsharif.	1	1	C	6.987	6.987	6.987	1.050	Complete
42	Add. Room Const. in High School, Peshaur	R.W.D, Biharsharif.	1	1	C	5.936	5.936	5.936	1.050	Complete
43	Add. Room Const. in High School, Noawan Ugawan	R.W.D, Biharsharif.	1	1	C	6.951	6.951	6.951	1.050	Complete
44	Add. Room Const. in High School, Nirpur Belsar	R.W.D, Biharsharif.	1	1	C	6.947	6.947	6.947	1.050	Complete
45	Add. Room Const. in High School, Chandasi	R.W.D, Biharsharif.	1	1	C	6.709	6.709	6.709	1.050	Complete
46	Add. Room Const. in High School, Badara	R.W.D, Biharsharif.	1	1	C	6.997	6.997	6.997	1.050	Complete
47	Add. Room Const. in High School, Ajaypur	R.W.D, Biharsharif.	1	1	C	6.994	6.994	6.994	1.050	Complete
48	Add. Room Const. in High School, Shiv Nagar Jaishiv Bigha	R.W.D, Hilsa.	1	1	C	6.542	6.542	6.540	1.050	Complete
49	Add. Room Const. in High School, Aungari	R.W.D, Hilsa.	1	1	C	6.773	6.773	6.773	1.050	Complete
50	Add. Room Const. in High School, Hansepur Rampur	R.W.D, Hilsa.	1	1	C	6.542	6.542	6.540	1.050	Complete
51	Add. Room Const. in High School, Chamhera Rasalpur	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
52	Add. Room Const. in High School, Nawgarh	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
53	Add. Room Const. in High School, Tatapur	R.W.D, Hilsa.	1	1	C	6.773	6.773	6.773	1.050	Complete
54	Add. Room Const. in High School, Telhara	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
55	Add. Room Const. in High School, Chiksaura	R.W.D, Hilsa.	1	1	C	6.997	6.962	6.962	1.050	Complete
56	Add. Room Const. in High School, Barhanpura	R.W.D, Hilsa.	1	1	C	6.997	6.962	6.960	1.050	Complete
57	Add. Room Const. in High School, Nawdiha	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
58	Add. Room Const. in High School, Kachhariya	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
59	Add. Room Const. in High School, Bhatahar	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
60	Add. Room Const. in High School, Bhubhi	R.W.D, Hilsa.	1	1	C	5.948	5.947	5.940	1.050	Complete
61	Add. Room Const. in High School, Chistipur	R.W.D, Hilsa.	1	1	C	6.997	6.997	6.990	1.050	Complete
62	Butification of Anugrah Park at Biharsharif and Development of Public Library	R.W.D, Biharsharif.	1	1	C	17.600	17.600	17.600	2.640	Complete
63	Const. of Lavatory in Asthawan High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
64	Const. of Lavatory in Benar High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
65	Const. of Lavatory in Nerut High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
66	Const. of Lavatory in Mahammadpur High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
67	Const. of Lavatory in Noawan Ugawan High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
68	Const. of Lavatory in Sarmera High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
69	Const. of Lavatory in Gopalbad Pranawan High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
70	Const. of Lavatory in Bind High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
71	Const. of Lavatory in Amarawati High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
72	Const. of Lavatory in S.S. Girls High School, Biharsharif	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
73	Const. of Lavatory in Jawahar Girls High School, Jhingnagar	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
74	Const. of Lavatory in Parmeshwari Devi Girls High School, Mathuriya	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
75	Const. of Lavatory in Girls High School, Sohsarai	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
76	Const. of Lavatory in Town High School, Biharsharif	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
77	Const. of Lavatory in Bari Pahari High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
78	Const. of Lavatory in Nalanda Collegeat High School, Biharsharif	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
79	Const. of Lavatory in P.L. Sahu High School, Sohsarai	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
80	Const. of Lavatory in Patel High School, Biharsharif	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
81	Const. of Lavatory in High School, Chhabilapur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
82	Const. of Lavatory in High School, Sahokhar	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
83	Const. of Lavatory in High School, Giriyak, Adampur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
84	Const. of Lavatory in High School, Dashrathpur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.325	0.075	Complete
85	Const. of Lavatory in High School, Ghoshrawan	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
86	Const. of Lavatory in R.D.H. High School, Rajgir	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
87	Const. of Lavatory in High School, Beldar bigha	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
88	Const. of Lavatory in High School, Andwas	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
89	Const. of Lavatory in High School, Wadi	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
90	Const. of Lavatory in High School, Silao	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
91	Const. of Lavatory in High School, Dharahara	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
92	Const. of Lavatory in High School, Nanand	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
93	Const. of Lavatory in High School, Vindidih	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
94	Const. of Lavatory in Dhaneshwari Girls High School, Nirpur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
95	Const. of Lavatory in R.B. High School, Nalanda	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
96	Const. of Lavatory in Nav Nalanda High School, Nirpur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
97	Const. of Lavatory in High School, Noorsarai	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
98	Const. of Lavatory in High School, Chandasi	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
99	Const. of Lavatory in High School, Nirpur, Telmar	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
100	Const. of Lavatory in High School, Aant	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
101	Const. of Lavatory in High School, Gurusharanpur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
102	Const. of Lavatory in High School, Gangti	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
103	Const. of Lavatory in High School, Harnaut	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
104	Const. of Lavatory in High School, Gonawan Paori	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
105	Const. of Lavatory in High School, Sevdah	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
106	Const. of Lavatory in High School, Soradih	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
107	Const. of Lavatory in Pro. High School, Harnaut	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
108	Const. of Lavatory in High School, Rahui	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
109	Const. of Lavatory in High School, Husainpur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
110	Const. of Lavatory in High School, Sonsa	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
111	Const. of Lavatory in High School, Patasan	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
112	Const. of Lavatory in High School, Paithna	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
113	Const. of Lavatory in Supasang High School, Mauryachak	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
114	Const. of Lavatory in High School, Gaivi Itasang	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
115	Const. of Lavatory in High School, Aungari	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
116	Const. of Lavatory in High School, Telhara	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
117	Const. of Lavatory in High School, Nawgarh	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
118	Const. of Lavatory in High School, Khushahapur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
119	Const. of Lavatory in Rampur High School, Hansepur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
120	Const. of Lavatory in Sukhdev Acadmi High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
121	Const. of Lavatory in Rasalpur High School, Chamhera	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
122	Const. of Lavatory in Netaji Subhash High School	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
123	Const. of Lavatory in Mata Kasturba Girls High School, Korwan	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
124	Const. of Lavatory in High School, Khudaganj	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
125	Const. of Lavatory in High School, Dekwaha saraiya	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
126	Const. of Lavatory in High School, Bari Math	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
127	Const. of Lavatory in High School, Shivnagar Jaishiv bigha	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
128	Const. of Lavatory in High School, Pilichh	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
129	Const. of Lavatory in R.B. High School, Hilsa	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
130	Const. of Lavatory in High School, Yogipur Gosainpur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
131	Const. of Lavatory in High School, Naiy Noyawan	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
132	Const. of Lavatory in High School, Vishnupur Lohanda	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
133	Const. of Lavatory in High School, Karaiparsurai	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
134	Const. of Lavatory in High School, Makrauta	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
135	Const. of Lavatory in High School, Badarwali Sheikhpura	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
136	Const. of Lavatory in Pro. Girls High School, Chandi	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
137	Const. of Lavatory in Bapu High School, Chandi	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
138	Const. of Lavatory in High School, Virnawan	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
139	Const. of Lavatory in High School, Bhathar	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
140	Const. of Lavatory in High School, Asta	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
141	Const. of Lavatory in High School, Prasdiha	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
142	Const. of Lavatory in High School, Nagarnausa	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
143	Const. of Lavatory in High School, Lodipur Usmanpur	D.E.O, Nalanda.	1	1	C	0.500	0.500	0.500	0.075	Complete
144	Const. of Computer cum Data Centre at Biharsharif	Building Division.	1	1	C	15.000	15.000	15.000	2.250	Complete
145	Const. of four addl. rooms in Sogara High School, Biharsharif and Project Girls High School, Harnaut	R.W.D-2, Biharsharif.	2	2	C	15.400	15.385	15.385	2.310	Complete
146	Renovation of Dhaneshwar Ghat Public Library at Biharsharif	R.W.D, Biharsharif.	1	1	C	24.970	24.970	24.970	3.746	Complete
147	Const. of Multipurpose Examination Hall at Bihar sharif.	Building Division.	1	1	C	99.779	92.050	92.050	14.967	Complete
148	Const. of Multipurpose Examination Hall at Hilsa.	Building Division.	1	1	C	100.000	100.000	100.000	15.000	Complete
149	Cycle Shed in 50 (Fifty) High Schools in Nalanda Dist.	Managing Comitte.	1	1	C	25.000	24.948	24.948	3.750	Complete
150	Boundary wall of Town High School and Renovation of Existing Rooms.	R.W.D, Biharsharif.	1	1	C	24.937	24.760	24.014	3.741	Complete
151	Const. of Three rooms in Sogra High School, Biharsharif.	R.W.D, Biharsharif.	1	1	C	15.000	12.766	12.766	2.250	Complete
152	Boundary wall of Gonawan Powari High School.	R.W.D, Biharsharif.	1	1	C	15.000	12.674	12.675	2.250	Complete
153	Purchase of Solar light of 20 Kasturba Gandhi Residencial School.	R.W.D, Biharsharif.	1	1	C	10.000	10.000	10.000	10.000	Complete
154	Purchase of Invertor and Solar light for S.C./ST. Boys Hostel, Mudhari.	R.W.D, Biharsharif.	1	1	C	3.000	3.000	3.000	3.000	Complete
155	Purchase of Invertor and Solar light for S.C./ST. Girls Hostel in Rajgir.	R.W.D, Biharsharif.	1	1	C	3.000	3.000	3.000	3.000	Complete
156	Construction of Common room and other facilities in Adarsh Kanya Middle school, Kamruddinganj.	R.W.D, Biharsharif.	1	1	C	13.000	12.964	12.964	1.950	Complete
157	Electrification facilities for 20 Govt. run schdled caste dominated Kasturba Gandhi residential schools	R.W.D, Biharsharif.	1	1	C	15.000	14.820	14.820	15.000	Complete
158	Infrastructural development for middle school, Kalyan bigha.	R.W.D, Biharsharif.	1	1	C	4.993	4.993	4.993	0.749	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
159	Infrastructural development of old Kasturba Gandhi residential schools.	R.W.D, Biharsharif.	1	1	C	12.000	10.786	10.786	1.800	Complete
160	एस0एस0 बालिका उच्च विद्यालय की चहारदिवारी एवं पहुँच पथ का निर्माण।	DUDA, Nalanda.	1	1	C	10.137	8.504	8.504	1.521	Complete
161	सोगरा उच्च विद्यालय में कैम्पस का विकास।	DUDA, Nalanda.	1	1	C	1.519	0.923	0.923	0.228	Complete
162	राजगीर अनुसूचित जाति विद्यालय में जीर्णोद्धार कार्य।	DUDA, Nalanda.	1	1	C	10.455	8.887	8.887	1.568	Complete
Total			163	163		889.261	869.322	868.092	173.744	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
04. Drinking Water										
1	Renovation of Water Supply system at Mathuria Mohalla in Biharsharif	P.H.E.D, Biharsharif.	1	1	C	21.960	21.960	21.713	3.294	Complete
2	Renovation of Water Supply system at Chhajju Mohalla in Biharsharif	P.H.E.D, Biharsharif.	1	1	C	19.030	19.030	18.110	2.855	Complete
3	Const. of 8 Seated Laterin & 2 No. of Bath Room, Rajgir 1 st Unit	P.H.E.D, Biharsharif.	1	1	C	3.410	3.390	2.646	0.512	Complete
4	Const. of 8 Seated Laterin & 2 No. of Bath Room at Biharsharif	P.H.E.D, Biharsharif.	1	1	C	3.410	3.410	3.336	0.512	Complete
5	Const. of 8 Seated Laterin & 2 No. of Bath Room at Nalanda	P.H.E.D, Biharsharif.	1	1	C	4.071	3.891	3.891	0.611	Complete
6	Const. of 8 Seated Laterin & 2 No. of Bath Room at Rajgir 2 nd Unit	P.H.E.D, Biharsharif.	1	1	C	3.410	2.806	3.326	0.512	Complete
7	Const. of 8 Seated Laterin & 2 No. of Bath Room at Hilsa	P.H.E.D, Hilsa.	1	1	C	4.795	4.795	4.520	0.719	Complete
8	Renovation of Water Supply in Sadar Hospital, Biharsharif	P.H.E.D, Biharsharif.	1	1	C	20.205	20.205	20.200	3.031	Complete
9	Renovation of Water Supply System at Ashanagar, Biharsharif	P.H.E.D, Biharsharif.	1	1	C	30.481	30.481	30.481	4.572	Complete
10	Renovation of Water Supply System at Sohsarai, Biharsharif	P.H.E.D, Biharsharif.	1	1	C	19.801	19.801	19.800	2.970	Complete
11	Providing water pump alongwith filtration & Water Treatment System at Swimming Pool Biharsharif	P.H.E.D, Biharsharif.	1	1	D	1.986	1.986	1.986	0.298	Dropped.
12	Extention of Pipe for Water Supply System in Mathuriya Mohalla in Biharsharif.	P.H.E.D, Biharsharif.	1	1	C	6.053	6.053	6.053	0.908	Complete
13	Extention of Pipe for Water Supply System in Murarpur Mohalla in Biharsharif.	P.H.E.D, Biharsharif.	1	1	C	4.200	4.200	4.200	0.630	Complete
14	Water Supply of Bari Pahari at Biharsharif	P.H.E.D, Biharsharif.	1	1	O	10.418	10.410	7.360	1.563	Work in Progress.
Total			14	14		153.230	152.418	147.622	22.985	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
05.Minor Irrigation										
1	Renovation of Bedhna Pyne	M.I, Biharsharif.	1	1	C	1.696	1.701	1.695	0.300	Complete
2	Renovation of Ramsanag Pyne	M.I, Biharsharif.	1	1	C	5.921	5.950	2.728	1.050	Complete
3	Renovation of Suratpure Pyne	M.I, Biharsharif.	1	1	C	2.990	2.994	2.988	0.450	Complete
4	Renovation of Alipur Pyne	M.I, Biharsharif.	1	1	C	1.931	1.981	1.981	0.300	Complete
5	Renovation of Kushar Pyne	M.I, Biharsharif.	1	1	C	2.970	2.998	2.957	0.450	Complete
6	Renovation of Murgawan Pyne	M.I, Biharsharif.	1	1	C	2.039	2.038	2.033	0.360	Complete
7	Renovation of Pirojee Pyne	M.I, Biharsharif.	1	1	C	3.407	3.410	3.398	0.600	Complete
8	Renovation of Fatehli Pyne	M.I, Biharsharif.	1	1	C	4.241	4.241	4.041	4.041	Complete
9	Renovation of Deepnagar Jorpure Pyne	M.I, Biharsharif.	1	1	C	3.408	3.430	3.399	0.600	Complete
10	Renovation of Sarankha Pyne	M.I, Biharsharif.	1	1	C	3.404	3.425	3.393	0.600	Complete
11	Renovation of Kool Grame Pyne	M.I, Biharsharif.	1	1	C	2.709	2.735	2.708	0.450	Complete
12	Renovation of Pawa Pyne	M.I, Biharsharif.	1	1	C	2.299	2.300	2.299	0.330	Complete
13	Renovation of Rajgir Nahu Pyne	M.I, Biharsharif.	1	1	C	2.562	2.566	2.561	0.450	Complete
14	Renovation of Swarsti Nahu Pyne	M.I, Biharsharif.	1	1	C	0.927	0.925	0.925	0.170	Complete
15	Renovation of Khir Yojna Pyne	M.I, Biharsharif.	1	1	C	1.449	1.461	1.448	0.250	Complete
16	Renovation of Malti Pyne	M.I, Biharsharif.	1	1	C	1.983	1.990	1.983	0.300	Complete
17	Renovation of Pesaur Pyne	M.I, Biharsharif.	1	1	C	4.240	4.243	4.239	0.750	Complete
18	Renovation of Bahadi Pyne	M.I, Biharsharif.	1	1	C	8.417	8.490	8.405	1.500	Complete
19	Renovation of Maghra Weir Pyne	M.I, Biharsharif.	1	1	C	1.683	1.663	1.663	0.450	Dropped.
20	Renovation of Badaura Pyne	M.I, Biharsharif.	1	1	C	1.492	1.489	1.491	0.300	Complete
21	Renovation of Narsanda Pyne	M.I, Biharsharif.	1	1	C	2.931	2.958	2.817	0.600	Complete
22	Renovation of Asta Pyne	M.I, Biharsharif.	1	1	C	4.401	4.423	4.399	0.750	Complete
23	Renovation of Kariawan Pyne	M.I, Biharsharif.	1	1	C	3.042	3.072	3.041	0.600	Complete
24	Renovation of Dariyapur kashiyawan Pyne	M.I, Biharsharif.	1	1	C	1.475	1.477	1.473	0.300	Complete
25	Renovation of Sonchari Pyne	M.I, Biharsharif.	1	1	C	1.482	1.505	1.463	0.300	Complete
26	Renovation of Kochra Ahra	M.I, Biharsharif.	1	1	C	1.569	1.582	1.568	0.270	Complete
27	Renovation of Kamta Bandh Pyne	M.I, Biharsharif.	1	1	C	2.985	2.985	2.985	0.600	Complete
28	Renovation of Pakri Pyne	M.I, Biharsharif.	1	1	C	1.334	1.346	1.333	0.270	Complete
29	Renovation of Rasalpur Ahar Pyne	M.I, Biharsharif.	1	1	C	2.890	2.890	2.890	0.600	Complete
30	Renovation of Piroja Pyne	M.I, Biharsharif.	1	1	C	1.112	1.110	1.111	0.250	Complete
31	Repair of Sherpur Ahar Pyne	M.I, Biharsharif.	1	1	C	6.726	6.720	4.810	1.200	Complete
32	Renovation of Imamganj Tufanganj Pyne	M.I, Biharsharif.	1	1	C	4.260	4.270	4.259	0.750	Complete
33	Renovation of Sosandi Pyne	M.I, Biharsharif.	1	1	C	1.707	1.708	1.707	0.300	Complete
34	Renovation of Sonasaa Pyne	M.I, Biharsharif.	1	1	C	1.993	1.995	1.931	0.300	Complete
35	Renovation of Bhenda Pyne	M.I, Biharsharif.	1	1	C	1.996	1.996	1.996	0.300	Complete
36	Renovation of Lohara Pyne	M.I, Biharsharif.	1	1	C	3.770	3.408	3.766	0.600	Complete
37	Renovation of Cheran Pyne	M.I, Biharsharif.	1	1	C	3.394	3.418	3.394	0.600	Complete
38	Renovation of Ishwarchak Kathrahi Pyne	M.I, Biharsharif.	1	1	C	5.083	5.020	5.037	0.900	Complete
39	Renovation of Tungi Ahar Pyne	M.I, Biharsharif.	1	1	C	1.095	1.095	1.095	0.160	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
40	Renovation of Paroha Pyne	M.I, Biharsharif.	1	1	C	1.695	1.698	1.687	0.260	Complete
41	Renovation of Maldi Ahar Pyne	M.I, Biharsharif.	1	1	C	3.081	3.098	3.077	0.400	Complete
42	Renovation of Saidi Parki Ahar Pyne	M.I, Biharsharif.	1	1	C	1.440	1.463	1.436	0.260	Complete
43	Renovation of chhotaki Chhariyari Pyne	M.I, Biharsharif.	1	1	C	2.974	2.983	2.966	0.530	Complete
44	Renovation of Rajabad Pyne	M.I, Biharsharif.	1	1	C	2.553	2.550	2.550	0.220	Complete
45	Renovation of Yashwantpur Pyne	M.I, Biharsharif.	1	1	C	1.955	1.998	1.954	0.300	Complete
46	Renovation of Badhauna Pyne	M.I, Biharsharif.	1	1	C	1.422	1.448	1.422	0.150	Complete
47	Renovation of Hasnain Pyne	M.I, Biharsharif.	1	1	C	4.499	4.498	4.498	0.530	Complete
48	Renovation of Chhotaki Dhawa Pyne	M.I, Biharsharif.	1	1	C	1.350	1.376	1.346	0.180	Complete
49	Renovation of Keshopur Pyne	M.I, Biharsharif.	1	1	C	1.285	1.288	1.284	0.200	Complete
50	Renovation of Balbhadrasarai Pyne	M.I, Biharsharif.	1	1	C	1.273	1.319	1.089	0.200	Complete
51	Renovation of Dumari Pyne	M.I, Biharsharif.	1	1	C	3.373	3.416	3.085	0.600	Complete
52	Renovation of Wele Pyne	M.I, Biharsharif.	1	1	C	3.545	3.556	3.535	0.640	Complete
53	Renovation of Bakaur Pyne	M.I, Biharsharif.	1	1	C	3.793	3.760	3.792	0.670	Complete
54	Renovation of Begampur Weir Yojana	M.I, Biharsharif.	1	1	C	0.843	0.856	0.809	0.080	Complete
55	Renovation of Lata MahalynePyne	M.I, Biharsharif.	1	1	C	1.947	1.954	3.763	0.170	Complete
56	Renovation of Mahilagram Pyne Pokhar	M.I, Biharsharif.	1	1	C	3.797	3.829	1.946	0.340	Complete
57	Renovation of Pachiyari Pyne Hasanpur	M.I, Biharsharif.	1	1	C	1.483	1.489	1.483	0.120	Complete
58	Renovation of Akauna Jangharo Pyne	M.I, Biharsharif.	1	1	C	2.539	2.800	2.539	0.381	Complete
59	Renovation of Barachhilka Balchand Bigha Pyne	M.I, Biharsharif.	1	1	C	5.085	5.084	5.084	0.763	Complete
60	Renovation of Munshi Ahar Kathara to Jagariya Ahar/Pyne	M.I, Biharsharif.	1	1	C	1.485	1.485	1.485	0.223	Complete
61	Renovation of Bilasiwan Pyne	M.I, Biharsharif.	1	1	C	1.683	1.683	1.642	0.252	Complete
62	Renovation of Kurthaul Pyne	M.I, Biharsharif.	1	1	C	2.546	2.555	2.545	0.382	Complete
63	Renovation of Mushahri Ahar/Pyne	M.I, Biharsharif.	1	1	C	0.842	0.860	0.832	0.126	Complete
64	Renovation of Nadiuna Nari Vishunpur Pyne	M.I, Biharsharif.	1	1	C	2.564	2.543	2.563	0.385	Complete
65	Renovation of Horil Bigha Pyne	M.I, Biharsharif.	1	1	C	2.141	2.111	2.131	0.321	Complete
66	Renovation of Sakraudha Pyne	M.I, Biharsharif.	1	1	C	3.408	3.336	3.366	0.511	Complete
67	Renovation of Kakaila Pyne	M.I, Biharsharif.	1	1	C	1.704	1.689	1.699	0.256	Complete
68	Renovation of Brijpur Khewanbigha Pyne	M.I, Biharsharif.	1	1	C	2.566	2.541	2.561	0.385	Complete
69	Renovation of Paithna Pyne	M.I, Biharsharif.	1	1	C	4.245	4.232	4.242	0.637	Complete
70	Renovation of Hawanpura Pyne	M.I, Biharsharif.	1	1	C	3.385	3.350	3.384	0.508	Complete
71	Renovation Kichini Pyne	M.I, Biharsharif.	1	1	C	2.188	1.721	1.721	0.328	Complete
72	Renovation Diharigarh Pyne	M.I, Biharsharif.	1	1	C	2.574	2.580	2.572	0.386	Complete
73	Renovation of Kushar Thakahar Ahar	M.I, Biharsharif.	1	1	C	5.966	5.965	5.965	0.895	Complete
74	Renovation of Bakara Khandha Pyne	M.I, Biharsharif.	1	1	C	2.550	2.294	2.549	0.382	Complete
75	Renovation of Bind Ahar/Pane	M.I, Biharsharif.	1	1	C	5.000	5.000	5.000	0.750	Complete
76	Renovation of Tajnipur Pyne	M.I, Biharsharif.	1	1	C	1.700	1.158	1.158	0.255	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
77	Renovation of Bilaspur Pyne	M.I, Biharsharif.	1	1	C	1.192	1.191	1.191	0.179	Complete
78	Renovation of Chhotaki Dhanuki Pyne	M.I, Biharsharif.	1	1	C	0.846	0.845	0.845	0.127	Complete
79	Renovation of Ganga Bigha Ahar	M.I, Biharsharif.	1	1	C	2.775	2.700	2.774	0.416	Complete
80	Renovation of Dharpur Ahar/Pyne	M.I, Biharsharif.	1	1	C	3.957	3.779	3.779	0.593	Complete
81	Renovaiton of Kurtha Ahar	M.I, Biharsharif.	1	1	C	3.371	3.370	3.370	0.506	Complete
82	Renovation of Indaut Pyne	M.I, Biharsharif.	1	1	C	1.572	1.603	1.572	0.236	Complete
83	Renovation of Ganpat Bigha Ahar/Pyne	M.I, Biharsharif.	1	1	C	3.371	3.440	3.370	0.506	Complete
84	Renovation Babhandiha Ahar/Pyne	M.I, Biharsharif.	1	1	C	2.524	2.341	2.524	0.379	Complete
85	Renovation of Korwan Ahar	M.I, Biharsharif.	1	1	C	4.858	4.851	4.851	0.729	Complete
86	Renovation of Fulwariya Alang & Pyne	M.I, Biharsharif.	1	1	C	3.155	3.140	3.150	0.473	Complete
87	Renovation of Dhodhochak Ahar/Pyne	M.I, Biharsharif.	1	1	C	4.208	4.204	4.207	0.631	Complete
88	Renovation of Charkipar Bhuapar Pyne	M.I, Biharsharif.	1	1	C	0.994	0.993	0.993	0.149	Complete
89	Renovation of Tiyari (Jagdishpur Tiyari) Pyne	M.I, Biharsharif.	1	1	C	1.695	1.694	1.694	0.254	Complete
	Total :-		89	89		244.009*	242.725	236.490	42.504	
	Refunded Amount :-						6.343			
	Total Advanced Amount :-					236.382	236.382		42.5043	
	* NOTE :- Schemes actually closed at 236.382 instead of the original estimated value of Rs. 244.009									

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
06. Agriculture										
1	<i>Integrated Agriculture Development Scheme (A) Renovation of Plant Protection Centre at Rahui, Harnaut, Asthawan, Giriyak, Rajgir, Noorsarai, Ekengersarai, Islampur & Hilsa</i>	D.A.O, Nalanda.			C	5.040	5.040	5.040	0.756	Complete
2	Integrated Agriculture Development Programme A. Certified Seed Production Programme (B) Integrated pest management with Biopesticides and Bio-control unit	D.A.O, Nalanda.			C	13.590	13.590	13.590	2.039	Complete
3	Const. of Agriculture godon in Biharsharif and Hilsa (two unit)	RWD-2, Biharsharif		1	C	15.000	15.000	15.000	4.500	Complete.
4	(A) Renovation of Plant Protection Centre at Chandi (B) Certified Seed Production Programme in Hilsa and Rajgir Subdivision (C) Mushroom cultivation at subsidised rates	D.A.O, Nalanda.			C	9.690	9.690	9.690	1.454	Complete
5	(A) Production of Vermi compost (B) Agriculture Bee Rearing at subsidised rates (C) Educational Tour (D) Kishan Mela -cum-Exhibition (E) Distribution of inputs planting materials Wheat, Rai/Musturd	D.A.O, Nalanda.			C	5.240	5.240	5.240	0.786	Complete
6	Distribution of inputs Planting materials Field Crops (Paddy, Paddy(Normal), Paddy Basmati, Lentil	D.A.O, Nalanda.			C	2.139	2.139	2.139	0.321	Complete
7	(A) Mushroom Cultivation Rajgir & Hilsa Sub. (B) Distribution of Agriculture equipments (10 Seed processing Plants, 20 power thressor	D.A.O, Nalanda.			C	0.300	0.300	0.300	0.045	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
8	Distribution of Agriculture Equipments (A) Tractor (B) Power Tiller (C) Power Thressor (D) Combind Harvester (E) Paddy Transplanter (F) Rice Mile (G) Drier for Mushroom (H) Distillation Plant (I) Seed Processing Plant Management	D.A.O, Nalanda.			C	70.450	70.450	70.450	10.568	Complete
9	Farmer training centre and Soil test centre at Biharsharif	R.W.D, Biharsharif.			C	16.900	16.900	16.800	2.535	Complete
10	Farmer training centre and Soil test centre at Hilsa	R.W.D, Hilsa.			C	5.815	5.814	5.810	0.872	Complete
11	Construction of Farmer Training Centre at Harnaut.	Building Division.	1	1	C	10.000	10.000	9.170	1.500	Complete
12	Construction of Farmer Training Centre at Asthawan.	Building Division.	1	1	C	10.000	9.543	9.530	1.500	Complete
13	Construction of Farmer Training Centre at Islampur.	Building Division.	1	1	C	10.000	10.000	9.250	1.500	Complete
14	Construction of Farmer Training Centre at Noorsarai.	Building Division.	1	1	C	10.000	10.000	8.850	1.500	Complete
15	Construction of Farmer Training Centre at Griyak.	Building Division.	1	1	C	10.000	10.000	10.000	1.500	Complete
16	Construction of Farmer Training Centre at Chandi.	Building Division.	1	1	C	10.000	9.423	8.390	1.500	Complete
17	Construction of Farmer Training Centre at Bhaganbigha of Rahui block.	Building Division.	1	1	C	10.000	8.980	8.293	1.500	Complete
18	Food grain Godowns in Hilsa and Noorsarai.	R.W.D, Biharsharif/Hilsa.	1	1	C	30.000	29.919	29.919	4.500	Complete
19	Construction of Agriculture chaupal in Sohdi, Biharsharif.	R.W.D, Biharshaif.	1	1	C	4.710	4.710	4.710	0.706	Complete
20	कृषक प्रशिक्षण केन्द्र, बिहारशरीफ का निर्माण कार्य	DUDA, Nalanda.	1	1	C	18.709	17.287	17.287	2.806	Complete
Total						248.164	264.025	259.457	42.387	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
07. Fisheries										
1	Renovation of Fatehpur Tank	R.W.D-2, Biharsharif.	1	1	C	1.060	0.702	0.450	0.159	Complete
2	Renovation of Kariyana Tank, Plot No. 1201,2419,2857& 2905	R.W.D-2, Biharsharif.	1	1	C	5.926	5.957	5.898	0.889	Complete
3	Renovation of Gandhupur Tank	R.W.D-2, Biharsharif.	1	1	C	1.200	0.791	0.430	0.180	Complete
4	Renovation of Kichani Tank	R.W.D-2, Biharsharif.	1	1	C	2.372	2.377	2.370	0.356	Complete
5	Renovation of Dhamauli Tank	R.W.D-2, Biharsharif.	1	1	C	1.036	1.060	1.020	0.155	Complete
6	Renovation of Nari Tank	R.W.D-2, Biharsharif.	1	1	C	0.908	0.596	0.400	0.136	Complete
7	Renovation of Nadiyauna Tank	R.W.D-2, Biharsharif.	1	1	C	4.073	4.072	4.070	0.611	Complete
8	Renovation of Kebai Tank	R.W.D-2, Biharsharif.	1	1	C	0.265	0.187	0.187	0.040	Complete
9	Renovation of Nadyawan Tank	R.W.D-2, Biharsharif.	1	1	C	0.647	0.435	0.434	0.097	Complete
10	Renovation of Salempur Tank	R.W.D-2, Biharsharif.	1	1	C	0.624	0.459	0.260	0.094	Complete
11	Renovation of Upraura Tank	R.W.D-2, Biharsharif.	1	1	C	1.450	1.001	0.435	0.218	Complete
12	Renovation of Gagan Diwan Tank	R.W.D-2, Biharsharif.	1	1	C	2.873	2.873	2.870	0.431	Complete
13	Repair of Fish seed in Gagan Diwan	R.W.D-2, Biharsharif.	1	1	C	2.584	2.584	2.550	0.388	Complete
14	Renovation of Koshut Tank	R.W.D-2, Biharsharif.	1	1	C	1.286	1.196	1.250	0.193	Complete
15	Renovation of Takiya Kahan Tank	R.W.D-2, Biharsharif.	1	1	C	1.180	0.789	1.160	0.177	Complete
16	Renovation of Kariyanna Tank, Plot No. 4202	R.W.D-2, Biharsharif.	1	1	C	3.865	3.931	3.850	0.580	Complete
17	Const. of five stocking tanks in Jear Jalkar T ₁ to T ₅	R.W.D-2, Biharsharif.	1	1	C	20.810	21.014	14.900	3.122	Complete
18	Dewatering and deweeding of jear jalkar in jear Kulti	R.W.D-2, Biharsharif.	1	1	C	4.213	4.210	4.210	0.632	Complete
19	Const. of a set of nursery tanks and rearing tanks in jear jalkar	R.W.D-2, Biharsharif.	1	1	C	2.661	2.661	2.500	0.399	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
20	Const. of drain in proposed fish seed farm in jear jalkar	R.W.D-2, Biharsharif.	1	1	C	7.260	4.813	1.000	1.089	Complete
21	Const. of store cum Chaukidar ahade & Generatot room at proposd fish seed farm in jear jalkar	R.W.D-2, Biharsharif.	1	1	C	4.000	2.634	2.329	0.600	Complete
22	Const. of Fish market	R.W.D-2, Biharsharif.	4	4	C	1.168	1.168	1.168	0.750	Complete
23	Const. of Five stocking tanks in Jear Jalkar T6 to T10	R.W.D-2, Biharsharif.	1	1	D	21.005	13.653	13.651	3.151	Dropped.
24	Renovation of Indrapushkarni Tank in Silao Block near Nav Nalanda Mahabihar.	R.W.D-2, Biharsharif.	1	1	D	17.848	11.601	0.425	2.677	Dropped.
Total			27	27		132.978	90.764	67.817	17.122	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
08. Animal Husbandry										
1	Renovation of Chandī Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	2.480	1.625	1.625	0.372	Complete
2	Renovation of Rahui Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	2.490	2.487	2.250	0.374	Complete
3	Renovation of Noorsarai Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	2.480	1.625	1.625	0.372	Complete
4	Renovation of Harnout Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	2.480	2.480	2.360	0.372	Complete
5	Renovation of Islampur Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	2.490	2.487	2.430	0.374	Complete
6	Renovation of Parbalpur Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	1.535	1.535	1.510	0.230	Complete
7	Renovation of Dashrathpur Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	2.488	2.487	2.420	0.373	Complete
8	Renovation of Ahiyapur Vet. Dispensary (Sarmara Block) (Building)	R.W.D-2, Biharsharif.	1	1	C	2.497	2.496	2.120	0.375	Complete
9	Const. of Biharsharif Vet. Dispensary	R.W.D-2, Biharsharif.	1	1	C	3.240	2.275	2.280	0.486	Complete
10	Const. of Belchhi (Harnout) Vet. Dispen. (Building)	R.W.D-2, Biharsharif.	1	1	O	3.403	3.403	3.402	0.510	विजलेंस जाँच ।
11	Renovation of Bind Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	2.497	2.496	2.100	0.375	Complete
12	Renovation of Asthawan Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	2.497	1.675	1.675	0.375	Complete
13	Const. of Silao Vet. Dispensary (Building)	R.W.D-2, Biharsharif.	1	1	C	3.237	2.275	2.273	0.486	Complete
Total			13	13		33.814	29.346	28.070	5.072	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
11. Security Related Activity										
1	Const. of Road Pilichh to Bhasimpur	R.W.D, Hilsa.	20km	1	C	16.964	16.964	16.960	2.545	Complete
2	Const. of Road Bauri Sarai to Mina Bajar	R.W.D, Hilsa.	2.5 Km	1	C	15.291	15.291	15.290	2.294	Complete
3	Const. of Road Ashrafpur to Sonawan	R.W.D, Hilsa.	3.0 Km	1	C	18.680	18.680	18.680	2.802	Complete
4	Const. of R.C.C High level Bridge over Locain river near Sohrapur Village of Hilsa	Bihar Raj Pul Nirman Nigam, Biharsharif.	1	1	C	389.269	389.269	389.269	58.390	Complete
5	Const. of Road Hilsa Bans Bihga via Yogipur	R.W.D, Hilsa.		1	C	69.860	69.860	69.830	10.479	Complete
6	Const. of Barrack, Boundry Wall and Morcha in Hilsa Police station.	R.W.D-2, Hilsa.		1	C	30.000	26.567	26.134	4.500	Complete
7	Construction of Approach road of Nagarnausa, Nalanda, Tharthari and Sari Police Stations.	R.W.D, Biharshaif/Hilsa-2.		1	C	8.753	8.126	8.048	1.313	Complete
Total				7		548.817	544.757	544.210	82.323	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
12. Tourism										
1	Tetrawan Bhairo Asthan Development of Road Mansize Sculpture of lord Buddha,Local area Development	R.W.D-2, Biharsharif.	1	3	C	17.270	17.270	17.207	2.591	Complete
2	Kundalpur Nalanda Development of Road from main Rajgir Bihar Road	R.W.D-2, Biharsharif.	1	2	C	19.330	22.800	21.070	2.900	Complete
3	Mani Baba Akhara Biharsarif Development of Road Bathing tank development, lighting arrangement& Yatri shed	R.W.D-2, Biharsharif.	1	2	C	27.010	27.000	26.550	4.052	Complete
4	Makhdum Sharif Dargah(Badi Dargah),Biharsharif Beautification, lighting arrangements & Pond development etc.	R.W.D-2, Biharsharif.	1	2	C	8.210	8.210	8.210	0.000	Complete
5	Beautification of Bargaon Surya Mandir Talab	R.W.D-2, Biharsharif.	1	3	C	19.420	19.420	19.420	2.913	Complete
6	Development of Rukministhan (Jagdishput in Silao block	R.W.D-2, Biharsharif.	1	1	C	35.000	22.750	22.750	5.250	Complete
7	Development of Zuaffardih Bhind.	R.W.D-2, Biharsharif.	1	1	C	14.810	14.960	14.810	2.222	Complete
8	Development of Aungaridham.	R.W.D-2, Biharsharif.	1	1	C	22.900	22.900	22.660	3.435	Complete
9	Development of Tourist at facility Bari Pahari, Biharsharif	R.W.D, Biharsharif.	1	1	C	117.967	115.480	112.610	17.695	Complete
10	Development of Saril Chak	R.W.D-2, Biharsharif.	1	1	O	35.000	22.750	11.717	5.250	Work in Progress.
11	Development of Creation of basic ammenities at Kund kshetra at Rajgir	R.W.D-2, Biharsharif.	1	1	C	79.990	59.200	58.439	11.999	Complete
12	Training Cum convention centre at Rajgir with Multipurpose conference Hall.	Bihar Raj Pul Nirman Nigam, Biharsharif.	1	1	C	325.000	325.000	325.000	48.750	Complete
13	Development and Beautification of Dhaneshwar Ghat	R.W.D, Biharsharif.	1	1	C	6.440	6.500	6.500	0.966	Complete
14	Development and Beautification of Kargil Park & Providing addl. facilities	R.W.D, Biharsharif.	1	1	C	27.530	27.530	27.530	4.130	Complete
15	Development of Children Park at Kachi Tank located near sub divisional office at Biharsharif	Building Division.	1	1	C	31.902	31.583	30.430	4.785	Complete

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
16	Development and provision of additional facilities in children park, Biharsharif	Building Division.	1	1	C	18.250	18.171	18.171	2.738	Complete
17	Renovation and beautification of pond at Kalyan Bigha	Building Division.	1	1	C	11.980	11.980	11.980	1.797	Complete
18	Beautification and development of Sun temple at Hilsa of Nalanda district.	R.W.D, Hilsa.	1	1	C	19.757	19.756	19.738	2.964	Complete
19	Beautification of Nalanda Bus Stand and Const. Toilet complex.	DUDA, Nalanda.	1	1	C	20.356	20.036	20.036	3.053	Complete
20	Street light near Nalanda Ruins to Nalanda More.	DUDA, Nalanda.	1	1	C	6.000	5.944	5.944	0.900	Complete
21	Street lights in Rajgir.	DUDA, Nalanda.	1	1	C	5.933	5.856	5.856	0.890	Complete
22	Approach road of Vainu van in Rajgir.	R.W.D, Biharshaif.	1	1	O	7.909	7.909	7.639	1.186	Complete
23	Provision of Road Light on Pawapuri Road.	R.W.D, Biharshaif.	1	1	C	2.000	2.000	2.000	0.300	Complete
24	Beautification of Telia Baba Tourist Place behind Nalanda Ruins.	R.W.D, Biharshaif.	1	1	C	8.000	8.000	8.000	1.200	Complete
25	Construction of Park, Toilet and Swings near Moratalab, Biharsharif.	R.W.D, Biharshaif.	1	1	C	6.011	6.011	6.011	0.902	Complete
26	बिहारशरीफ प्रखंड के मघड़ा ग्राम में सामुदायिक भवन, चबूतरा, पेयजल सुविधा आदि का विकास।	R.W.D, Biharshaif.	1	1	O	8.000	8.000	5.321	1.200	Work in Progress.
Total			26	33		901.973	857.016	835.599	134.065	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
13. Electrification										
1	Const. of 14 (fourteen) High Mast Light System in Biharsharif	R.W.D-2, Biharsharif.	1	1	C	82.980	82.980	82.980	12.447	Complete
2	Const. of four High Mast Light System in Rajgir	R.W.D-2, Biharsharif.	1	1	C	20.205	20.205	20.560	3.031	Complete
3	Const. of Six High Mast Light System in Biharsharif	R.W.D-2, Biharsharif.	1	1	C	30.306	30.306	30.306	4.546	Complete
4	Const. and Establishment of one High mast Light System near Badi Dargah under Municipal Area Biharsharif.	Nagar Nigam, Biharsharif.	1	1	C	5.149	5.149	5.149	0.772	Complete
Total			4	4		138.640	138.640	138.995	20.796	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
14. Sports										
1	Const. & Renovation of Stadium in Dipnagar at Nalanda Dist.	R.W.D, Biharsharif.	1	1	C	50.000	49.950	49.437	7.500	Complete
2	Const. of Basket Ball court in Police line, Biharsharif.	R.W.D, Biharsharif.	1	1	C	3.846	3.846	3.846	0.577	Complete
3	सोगरा कॉलेज में खेल मैदान का निर्माण।	DUDA, Nalanda.	1	1	C	4.000	3.450	3.450	0.600	Complete
Total			3	3		57.846	57.246	56.733	8.677	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
16. Social Welfare										
1	Const. of Public Convenience-cum-Facility centre near Collectorate, Biharsharif	Building Division.	1	1	C	25.000	16.250	16.000	3.750	Complete
2	Const. of Three Civic amenities Centres	Building Division.	1	1	C	47.410	36.140	36.140	7.112	Complete
3	Weaver Training Centre at Biharsharif	Building Division.	1	1	D	<u>6.000</u> 3.900	3.900		0.000	Scheme Dropped. Rest amt. to be refunded by the agency.
4	Provision of Extra Facilities near Sheetla Mandir in Biharsharif	Building Division.	1	1	C	13.000	13.000	13.000	1.950	Complete
5	Providing PCC and Brick Soling in Kargil Bus Stand, Biharsharif	R.W.D, Biharsharif.	1	1	C	19.500	19.300	19.270	2.925	Complete
6	Construction of Labour welfare Centre in Biharsharif.	R.W.D, Biharsharif.	1	1	C	25.000	24.844	24.810	3.750	Complete
7	हिलसा में बस स्टैण्ड का सुदृढीकरण।	DUDA, Nalanda.	1	1	C	14.933	14.116	14.116	2.240	Complete
8	बिहारशरीफ में कारगिल बस स्टैण्ड में यात्री शेड, बस पार्किंग स्थल व पेयजल सुविधा का विकास कार्य।	DUDA, Nalanda.	1	1	C	30.000	29.810	25.030	4.500	Complete
9	हरनौत प्रखंड के कल्याण बिगहा तालाब में स्नानागार का निर्माण।	RWD, Biharsharif	1	1	C	10.000	10.000	9.855	1.500	Complete
Total			9	9		188.743	167.359	158.220	27.726	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
17. Urban Dev.										
1	Widening and development of cross roads (chowks) in Biharsharif	R.C.D, Biharsharif.	1	1	C	29.057	29.057	29.057	4.359	Complete
2	Development of Bus Stand No. 2 near Kargil Park and providing basic facilities	R.W.D, Biharsharif.	1	1	C	27.500	27.500	27.500	4.125	Complete
3	Construction aand strengthening of Road from Hospital More via Bhaisasur Chowk to Amber in Municipal Area Bihar Sharif.	R.C.D, Biharsharif.	1	1	C	109.388	109.388	109.388	16.408	Complete
4	Additional Works like Earth filling, Brick Soling and Coustruction of Drain in Kargil Bus Stand, Bihar Sharif.	R.W.D, Biharsharif.	1	1	C	12.670	12.670	12.639	1.901	Complete
5	Const. of Data center for public in Collectorate at Biharsharif.	Building Division.	1	1	C	15.000	15.000	15.000	2.250	Complete
6	Const. of Data center for Sub division, Biharsharif.	R.W.D, Biharsharif.	1	1	C	11.000	10.997	10.997	1.650	Complete
7	Const. of Change room and Extra facilities in the Camupus of Town Hall, Biharsharif.	DUDA, Nalanda.	1	1	C	7.673	6.983	6.983	1.151	Complete
8	Renovation and Beautification of Gallary and Shed etc of Health Club (Badminton Hall), Biharsharif with Electrification.	DUDA, Nalanda.	1	1	C	7.620	7.380	7.380	1.143	Complete
9	Construction of Public Facilitation Counters in Public Fascilitiation Centre, Collectorate, Biharsharif	R.W.D, Biharsharif.	1	1	C	8.000	8.000	8.000	1.200	Complete
	Total		9	9		227.908	226.975	226.944	34.186	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
18. Other :- (Forest)										
1	Rehavilitation of degraded forests in Ghora Katora & Rajgir PF	D.F.O, Nalanda.	1	1	C	6.953	6.953	6.953	1.043	Complete
2	Regeneration, Protection & Cultural Operation in Rajgir PF	D.F.O, Nalanda.	1	1	C	11.487	11.487	11.487	1.723	Complete
3	Alang Plantation in Sawanhua, Athmal Khandah & Nand Bigha Khajana Villages	D.F.O, Nalanda.	1	1	C	1.223	1.223	1.223	0.183	Complete
4	Brick Gabion Plantation from Kundalpur More to Biharsharif-Rajgir Kundalpur (590 Gabion)	D.F.O, Nalanda.	1	1	C	9.729	9.729	9.729	1.459	Complete
5	Brick Gabion Plantation from Nalanda Musium to Sarilchak More (225 Gabion)	D.F.O, Nalanda.	1	1	C	3.664	3.664	3.664	0.550	Complete
6	Plantation at Block Head Quarters and along different roads.	D.F.O, Nalanda.	1	1	C	26.598	26.598	26.598	3.990	Complete
7	Plantation on Hiranyak Parwat at Bari Pahari, Biharsharif.	D.F.O, Nalanda.	1	1	C	9.002	9.002	9.000	1.350	Complete
8	Plantation on Hiranyak Parwat at Bari Pahari, Biharsharif, (II).	D.F.O, Nalanda.	1	1	O	6.000	5.186	3.885	0.900	Work in Progress.
Total			8	8		74.655	73.841	72.538	11.198	

Sl.No	Name of Scheme	Name of Agency	Target (Per Target Fixed)	Unit	Physical Achievement (See Note Below)	Estimated Cost in Lacs	Advanced Amount	Expenditure	Flow to SCP	Physical Progress.
1	2	3	4	5	6	7	8	9	10	11
19. Survey										
1	Bench mark survey, Monitoring & Evaluation					22.500	13.774	13.774		
	Total					22.500	13.774	13.774	0.00	
	Total					4647.590	4505.175	4434.114	736.89	
										District Planning Officer, Nalanda

MUKHYA MANTRI SETU YOJANA (MMSNY) 2006-07 to 2010-11

MONTH : December, 2013

Name of District	No. of schemes approved by "Zila Sanchalan Samiti"	Total Allocation (Rs. In Lack)	Name of Division	No. of D.P. Rs/Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total Sanctioned Amount (Rs. in Lacs)	Released Amount (Rs. In. Lacs.)	Tender finalised & Work awarded (No. of schemes)	Physical achievement (No. of schemes) against Column -9			Dropped Schemes	Total Expenditure (Rs. in Lacs)
									on going	Complete	Not started		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Nalanda	148	1905.540	R.W.D. Bihar sharif.	65	65	1012.997	815.542	65	3	56	0	6	806.150
			R.W.D. Hilsa.	29	29	479.617	396.232	29	4	24	0	1	389.785
			R.W.D., Rajgir.	19	19	348.678	303.828	19	0	19	0	0	303.828
			N.R.E.P. Nalanda.	9	9	155.000	136.730	9	0	9	0	0	136.730
			R.W.D., Harnaut.	26	26	439.677	296.369	26	16	7	0	3	300.041
			Ex. Eng. Road Div.	1	1	13.525	13.081	1	0	1	0	0	13.081
Total:-	148	1905.540		149	149	2449.494	1961.782	149	23	116	0	10	1949.615

Bihar state Bridge Construction Corporation

Name of District	No. of schemes approved by "Zila Sanchalan Samiti"	Total Allocation (Rs. In Lack)	Name of Division	No. of D.P. Rs/Estimates prepared	No. of Schemes Sanctioned (A.A. accorded)	Total Sanctioned Amount (Rs. in Lacs)	Released Amount (Rs. In. Lacs.)	Tender finalised & Work awarded (No. of schemes)	Physical achievement (No. of schemes) against Column -9			Total Expenditure (Rs. in Lacs)
									on going	Complete	Not started	
1	2	3	4	5	6	7	8	9	10	11	12	13
Nalanda	28	4199.380	Bihar state Bridge C.C.	28	28	5924.69	4280.00	27	1	26	1	4180.340

प्रभारी पदाधिकारी,
जिला विकास शाखा,
नालन्दा।

उप विकास आयुक्त,
नालन्दा।

जिला पदाधिकारी,
नालन्दा।

Percentage of Expenditure
15
99.38
99.38

Percentage of Expenditure
14
99.55

मुख्यमंत्री खेल विकास योजनांतर्गत स्टेडियम निर्माण एवं खेल संरचना मद में प्राप्त राशि का प्रगति प्रतिवेदन :-

माह :- दिसम्बर, 2013

(राशि लाख में)

क्रमांक	प्रखंड का नाम	योजना का नाम	कार्यकारी एजेंसी का नाम	वित्तीय वर्ष	प्राक्कलित राशि	प्राप्त आवंटन	एजेंसी को विमुक्त की गई राशि	व्यय की गई राशि			अवशेष राशि	कार्य की भौतिक स्थिति	अभ्युक्ति
								गत माह तक	प्रतिवेदित माह में	कुल व्यय			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	हिलसा।	आर0बी0 उच्च विद्यालय, हिलसा में स्टेडियम का निर्माण।	कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, हरनौत।	2006-07	15.000	15.000	12.049	12.049	0.000	12.049	0.000	पूर्ण।	
2	सिलाव।	महाबोधि महाविद्यालय, नालन्दा के खेल मैदान को समतल करना।	तथैव।	2006-07	10.000	10.000	9.959	9.959	0.000	9.959	0.000	पूर्ण।	
3	वेन।	वेन प्रखंड मुख्यालय के खेल मैदान में फुटबॉल स्टेडियम का निर्माण।	कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिहारशरीफ।	2008-09	29.140	29.140	25.929	18.000	0.000	18.000	7.929	प्रगति पर।	
4	नूरसराय।	उच्च विद्यालय नीरपुर, बेलसर प्रखंड नूरसराय में फुटबॉल स्टेडियम का निर्माण।	तथैव।	2008-09	29.140	29.140	29.140	28.750	0.000	28.750	0.390	पूर्ण।	
5	नूरसराय।	नूरसराय प्रखंड के चण्डासी मैदान में फुटबॉल स्टेडियम का निर्माण।	तथैव।	2009-10	33.217	30.140	29.140	22.500	0.000	22.500	6.640	प्रगति पर।	
6	राजगीर।	राजगीर प्रखंड के आर0डी0 उच्च विद्यालय, राजगीर में 300 मीटर ट्रैक सहित स्टेडियम का निर्माण।	तथैव।	2010-11	42.289	42.289	42.234	42.234	0.000	42.234	0.000	पूर्ण।	
7	इसलामपुर।	मध्य विद्यालय कोबिल, प्रखंड इसलामपुर में फुटबॉल स्टेडियम का निर्माण।	कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, राजगीर।	2008-09	29.140	29.140	25.929	25.928	0.000	25.928	0.001	पूर्ण।	
8	एकंगरसराय।	एकंगरसराय प्रखंड में राजकीयकृत उच्च विद्यालय, तेलहाड़ा में फुटबॉल स्टेडियम का निर्माण।	तथैव।	2009-10	33.217	29.140	29.000	29.000	0.000	29.000	0.000	पूर्ण।	
9	एकंगरसराय।	नालन्दा जिलान्तर्गत एकंगरसराय प्रखंड के तेलहाड़ा ग्राम स्थित खुदाई स्थल की चहारदीवारी निर्माण।	तथैव।	2010-11	35.310	35.310	35.310	34.535	0.775	35.310	0.000	पूर्ण।	
10	नगरनौसा।	राजकीयकृत उच्च विद्यालय, नगरनौसा में फुटबॉल स्टेडियम का निर्माण।	कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, हिलसा।	2009-10	33.217	33.217	26.537	23.514	0.000	23.514	3.023	पूर्ण।	
11	चण्डी।	बापू उच्च विद्यालय, चण्डी में स्टेडियम निर्माण।	तथैव।	2010-11	33.217	33.217	27.715	24.580	0.000	24.580	3.135	पूर्ण।	
12	एकंगरसराय।	नालन्दा जिलान्तर्गत तेलहाड़ा में उत्खनन कार्य के लिए पारिश्रमिक भुगतान।	अन्वेषण एवं उत्खनन पदाधिकारी (निदेशक, तेलहाड़ा उत्खनन) शिविर कार्यालय, तेलहाड़ा।	2010-11	7.000	7.000	6.966	6.966	0.000	6.966	0.000	पूर्ण।	
13	हरनौत।	नालन्दा जिलान्तर्गत ग्राम कल्याण बिगहा में इंडोर शुटिंग रेंज का निर्माण।	कार्यपालक अभियंता, राष्ट्रीय ग्रामीण नियोजन कार्यक्रम, नालन्दा।	2010-11	8.000	8.000	8.000	8.000	0.000	8.000	0.000	पूर्ण।	
कुल योग :-					337.887	330.733	307.907	286.015	0.775	286.790	21.117		

प्रभारी पदाधिकारी,
जिला विकास शाखा,
नालन्दा।

**पर्यटन विभाग, बिहार, एवं नगर विकास एवं आवास विभाग, बिहार, पटना द्वारा पर्यटन से संबंधित स्वीकृत योजनाओं का प्रगति प्रतिवेदन :-
माह :- दिसम्बर, 2013**

(राशि लाख में)

क्रमांक	योजना का नाम	कार्यकारी एजेंसी का नाम	प्राक्कलित राशि	प्राप्त राशि	विमुक्त की गई राशि	व्यय की गई राशि	अवशेष राशि	अभ्युक्ति
1	2	3	4	5	6	7	8	9
1	सिलाव नगर पंचायत क्षेत्र अंतर्गत नेपुरा में सड़क-सह-नाली निर्माण।	कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिहारशरीफ।	29.360	29.360	28.579	28.579	0.000	पूर्ण।
2	राजगीर नगर पंचायत क्षेत्रान्तर्गत विरायतन पथ से वैतरणी घाट तक पथ निर्माण।	तथैव।	64.380	64.380	62.332	62.332	0.000	पूर्ण।
3	राजगीर स्थित वैतरणी नदी का जीर्णोद्धार एवं सौंदर्यीकरण।	कार्यपालक अभियंता, स्थानीय क्षेत्र अभियंत्रण संगठन कार्य प्रमंडल-1, बिहारशरीफ।	54.322	54.322	53.837	42.719	11.118	पूर्ण।
4	राजगीर स्थित सूरजकुण्ड का जीर्णोद्धार एवं सौंदर्यीकरण।	तथैव।	113.220	128.170	111.240	111.240	0.000	पूर्ण।
5	नालन्दा जिलान्तर्गत कुण्डलपुर के विकास एवं सौंदर्यीकरण।	तथैव।	50.001	50.185	50.001	48.123	1.878	पूर्ण।
6	खानकाह मुइज्जम पुस्तकालय एवं शोध संस्थान तथा हुजरे के सौंदर्यीकरण कार्य।	तथैव।	49.980	49.980	49.980	49.796	0.184	पूर्ण।
7	राजगीर के गौतम बिहार हॉटल परिसर में अवस्थित सूचना केन्द्र का भवन, रोड तथा चहारदिवारी निर्माण कार्य।	तथैव।	21.150	21.150	21.150	21.150	0.000	पूर्ण।
8	नालन्दा जिलान्तर्गत नेपुरा ग्राम में पर्यटकीय संरचनाओं के निर्माण एवं विकास।	तथैव।	58.330	50.330	49.970	49.970	0.000	75 प्रतिशत कार्य पूर्ण।
	नालन्दा जिलान्तर्गत नेपुरा ग्राम में पर्यटकीय संरचनाओं के निर्माण एवं विकास (घाट सी)।	कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, हरनौत।	12.000	12.000	12.000	12.000	0.000	पूर्ण।
9	नेपुरा ग्राम में मुख्य नाली एवं पहुँच पथ का निर्माण।	तथैव।	23.678	40.000	23.678	17.000	6.678	क्रिये गये कार्यों की जाँच उप विकास आयुक्त, नालन्दा की अध्यक्षता में जाँच दल गठन कर कराया गया है। जाँच दल से प्राप्त प्रतिवेदन के आलोक में स्थानीय थाना में प्राथमिकी दर्ज करायी गयी है।
10	नेपुरा ग्राम में टुरिस्ट कम्प्लेक्स-सह-ट्रेनिंग सेन्टर का निर्माण।	तथैव।	18.618		18.618	17.000	1.618	
11	राजगीर में पर्यटकों की सुविधा हेतु चलंत शौचालय निर्माण के संबंध में।	कार्यपालक अभियंता, लोक स्वास्थ्य अभियंत्रण प्रमंडल, बिहारशरीफ।	9.800	9.800	9.800	9.800	0.000	पूर्ण।
12	पर्यटकों की सुविधा प्रदान हेतु पर्यटक सहायता केन्द्र निर्माण के संबंध में।	कार्यपालक अभियंता, जिला शहरी विकास अभिकरण, नालन्दा।	6.500	6.500	6.500	5.720	0.780	पूर्ण।
13	राजगीर में पर्यटकीय विकास हेतु नगर पंचायत राजगीर में सोडियम वेपर लाईट का अधिष्ठापन।	तथैव।	9.991	9.991	4.996	4.995	0.000	90 प्रतिशत कार्य पूर्ण।
14	राजगीर मलमास मेला, 2012 में श्रद्धालुओं की सुविधा हेतु कराये जाने वाले विभिन्न कार्य।	तथैव।	11.806	11.806	11.806	3.715	8.091	रैलिंग कार्य बाकी।
15	नालन्दा जिलान्तर्गत राजगीर स्थित गुरुनानक कुण्ड में पर्यटकीय संरचनाओं का विकास।	तथैव।	231.423	200.000	0.000	0.000	0.000	1. तकनीकी स्वीकृति अप्राप्त। 2. वन विभाग से अनापत्ति प्राप्त करने हेतु वांछित नक्शा भूमि सुधार उप समाहर्ता, राजगीर से मांग की गयी है, जो अप्राप्त है।

क्रमांक	योजना का नाम	कार्यकारी एजेंसी का नाम	प्राक्कलित राशि	प्राप्त राशि	विमुक्त की गई राशि	व्यय की गई राशि	अवशेष राशि	अभ्युक्ति
1	2	3	4	5	6	7	8	9
16	नालन्दा जिलान्तर्गत पर्यटक स्थल राजगीर में विभिन्न पर्यटकीय संरचनाओं के विकास एवं निर्माण के तहत Installation of Hoarding Boards at Different Places in Rajgir.	तथैव।	8.140	8.140	8.140	0.000	8.140	एकरारनामा की प्रक्रिया में।
17	नालन्दा जिलान्तर्गत पर्यटक स्थल राजगीर में विभिन्न पर्यटकीय संरचनाओं के विकास एवं निर्माण के तहत Diffrent Items (Such as Tree pruning, Dustbin, Sitting Bench and Painting of Kiyosk at Different Places in Rajgir.	तथैव।	12.743	12.743	12.743	0.000	12.743	एकरारनामा की प्रक्रिया में।
18	नालन्दा जिलान्तर्गत पर्यटक स्थल राजगीर में विभिन्न पर्यटकीय संरचनाओं के विकास एवं निर्माण के तहत 3 No. of 16 m. Hight Mast LED Lighting System at Rajgir.	तथैव।	26.676	26.676	26.676	0.000	26.676	टेकनीकल बीड अधीक्षण अभियंता को निष्पादन हेतु भेजी गयी है।
19	नालन्दा जिलान्तर्गत पर्यटक स्थल राजगीर में विभिन्न पर्यटकीय संरचनाओं के विकास एवं निर्माण के तहत Rajgir Brahm Kund Park Near Caferia.	जिला उद्यान पदाधिकारी, नालन्दा।	39.600	39.600	39.600	0.000	39.600	
		कुल योग :-	851.718	825.133	601.645	484.139	117.507	